



Smithtown Central School District

Monthly Project Briefing May 2024

Board of Education Update

May 31,2024

2021 Bond Issue Phase 1

2021 Bond Issue Phase 2







Table of Contents

- a. Project Briefing
- b. Progress Photographs

Project Briefing May 31, 2024
Smithtown Central School District

Interior Door Replacement Districtwide



Contractor is currently installing doors and hardware in all elementary school locations,






High School East Conduit installation for new Unit Ventilation project, Copper installation in FACS area, and Roof curbs on upper roofs installed



New district wide door Installation continues at Great Hollow Middle School- new Library set of doors



Smithtown Elementary School new ductwork installation in progress for the Unit Ventilator project along with the 12 new sinks and cabinets



St James Elementary School Unit Ventilation project rough progress - re-routed ductwork and new electrical feed installation



Great Hollow Middle School Unit Ventilation project- Ductwork installation on roof and Guidance Area Wall Pack installation